



## DETERMINATION OF STATIC PRESSURE PERFORMANCE OF HEALY CLEAN AIR SEPARATORS

Exhibit 4 of ARB E.O. VR-201 and VR-202

Renewal Testing                       Engineering Startup/Evaluation

SOURCE INFORMATION			TEST COMPANY INFORMATION		
Facility (DBA)/Site Address:		Facility Representative/Title:	Company Name/Address		Company Representative
Print Name & DBA		Print Name	Print Name		Print Name
Street Address		Title	Street Address		Signature
City	Zip	Phone No.	City	Zip	Phone No.
District Test Witness:		<input type="checkbox"/> P/O <input type="checkbox"/> A/C Number::	Date of Test:		ICC Cert. No:
			Time of Test		Phase II Manufacturer Cert No:

Date and Time of Last Fuel Delivery to GDF:	Leak Check Conducted: <input type="checkbox"/> YES <input type="checkbox"/> NO
Date of Last Calibration of Pressure Measurement Device:	Phase II Executive Order #:

*If the station vacuum is greater than (more negative) than -2.00" w.c., a vacuum test must be performed (Section 7.2.1 through 7.2.7).  
 If the vacuum is less than -2.00" w.c., a pressure test must be performed (Section 7.3 through 7.3.9).*

<b>VACUUM TEST</b> (Section 7.1 through 7.2.7)	
Time (Minutes)	Vacuum Measurement (inches water column)
Vacuum at start of Test (Section 7.2.3)	
Vacuum at 1 minute	
Vacuum at 2 minutes	
Vacuum at 3 minutes	
Vacuum at 4 minutes	
Final Vacuum at 5 minutes	
Allowable Minimum Vacuum (from Table 1)	
Test Results	<b>P / F</b>

<b>POSITIVE PRESSURE TEST</b> (Section 7.3 through 7.3.9)	
Time (Minutes)	Pressure Measurement (inches water column)
Pressure at start of Test (Section 7.3.6)	
Pressure at 1 minute	
Pressure at 2 minutes	
Pressure at 3 minutes	
Pressure at 4 minutes	
Final Pressure at 5 minutes	
Allowable Minimum Pressure (Section 7.3.9)	<b>1.77</b>
Test Results	<b>P / F</b>