MONTEREY BAY
Unified Air Pollution Control District
serving Monterey, San Benito, and Santa Cruz counties

24580 Silver Cloud Court • Monterey, California 93940 • 831/647-9411 • FAX 831/647-8501

APCD USE ONLY

DYNAMIC BACK PRESSURE TEST
TP 201.4

☐ Renewal Testing ☐ Engineering Startup Evaluation

SOURCE INFORMATION			TEST COMPANY INFORMATION		
Facility (DBA)/Site Address:		Facility Representative/Title:	Company Name/Address		Company Representative
Print Name		Print Name	Print Name		Print Name
Print DBA (if applicable)		Title	Street Address		Signature
Street Address		Phase I System: Executive Order #:	City	Zip	Phone No.
City	Zip	Phone No.	Date of Test		ICC Cert. No.
District Test Witness:		☐ P/O ☐ A/C Number:	Time of Test		

The pressure drop shall be measured from each nozzle to the UST (methodology 1) or from the dispenser riser to the UST (methodology 4) with pressure/vacuum vent valves installed and with the Phase I vapor connection poppet open. This test shall be performed after liquid is introduced down each riser into the Phase II system.

Methodology 1

Dispenser Side	Nozzle #	Pressure Drop[1] @		
		20 CFH	60 CFH	100 CFH

Methodology 4

Dispenser No.	Pressure Drop[2] @ 60 CFH

[1]The maximum pressure drop for most Balance Executive Orders is 0.15" w.c. @ 20 CFH, 0.45" w.c. @ 20 CFH, 0.95" w.c @ 100 CFH.

[2]The maximum pressure drop shall not exceed 0.5" w.c. @ 60 CFH